Completion Report

1	Name of Wok	Improvement to drainage at 13th Cross HS at Hanumanthanagar Extension Ward No 14
2	Sanctioned Estimate No.& Date	EE/DD/220/14-15 dt 7.02.2015
3	Head of Acount which is Chargeable	PW 1771
4	Enstrument Order No. & Date	WO/243/14-15. Dt: 9/2/2015
5	Name of Contractor	KRIDL.
6a	Time Stipulated for Completion of work	90 days.
b	Delay in execulation of work	415 days
7	Measurement recorded in MB	M153/15-16
	Page No M153/146-N	Page No. M15236 to M15236
8	check Measurment of the Asst	———
	Exe. Eng./ Exe.Eng. On	———
9	Name of the Office / Official incharge of the work	———
10	a) JUNIOR/ ASST. Eng	D.S.Manjunath
	b) Asst. Exe. Engineer	E. Rangaswamy

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings
12-W	1186298/-	—	13702/-

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE